

**Los Olivos Community Services District
Action Plan Updated 11-9-2021**

Task	Start Date	End Date	Duration	Budget
Stantec Basis of Design	11/1/2021	12/8/2021	37	\$13,876
Stantec Basis of Design Draft Report	11/15/2021	11/16/2021	1	
Stantec Basis of Design Board Approval	12/8/2021	12/9/2021	1	
Stantec 30% Design	12/8/2021	4/13/2022	126	\$173,048
Stantec 30% Design Draft Submittal	3/15/2022	3/16/2022	1	
Stantec 30% Design Board Review	4/13/2022	4/14/2022	1	
Stantec 60% Design Start (FY 2022-23)	7/1/2022	7/2/2022	1	
Stantec Siting Study	10/14/2021	11/16/2021	33	\$10,000
Stantec Siting Study Submittal	12/8/2021	12/9/2021	1	
Stantec Load Study Update	11/1/2021	12/8/2021	37	\$20,000
Effluent Disposal Options Analysis	12/5/2021	3/15/2022	100	\$60,000
GSI Well Drilling	12/10/2021	1/10/2022	31	\$15,000
GSI Groundwater Monitoring	1/10/2022	6/30/2022	171	\$33,000
MNS Grant Effort	11/1/2021	4/13/2022	163	
Select Assessment Engineer	12/10/2021	1/28/2022	49	\$30,000
MNS WRF Report	1/28/2022	5/6/2022	98	\$8,000
			TOTAL	\$362,924